

# DOCUMENT EXECUTION & HANDOVER

PACK3

Activity 03 — Maintenance Service Simulation · Day 3

Expediente 3 — Ejecución y entrega del servicio · Día 3

|                               |                                    |
|-------------------------------|------------------------------------|
| Case / Caso                   | CASE 07 — Laboratorio Clínico Vida |
| Work order / Orden de trabajo | WO-CASE07-2026                     |
| Date of service / Fecha       | 2026-08-28                         |
| Window / Ventana              | 18:00 - 22:00                      |
| Technicians / Técnicos        | Valeria Patricia Contreras Miranda |
| Teacher / Docente             | Ing. Javier Arturo García Mineros  |

## Document 09 — Maintenance log

Documento 09 — Bitácora de mantenimiento

| # | START –<br>END   | TASK PERFORMED<br>(ENGLISH)             | TOOL / METHOD              | EXACT RESULT OR MESSAGE                | BY            |
|---|------------------|-----------------------------------------|----------------------------|----------------------------------------|---------------|
| 1 | 18:00 –<br>18:30 | Database cold backup<br>execution       | PostgreSQL Dump<br>/ CLI   | pg_dump: SUCCESS - Backup<br>completed | Valeria<br>C. |
| 2 | 18:30 –<br>18:45 | Switch analysers to<br>auxiliary line   | Manual Power<br>Transfer   | Power stable on auxiliary line         | Jazmín<br>P.  |
| 3 | 18:45 –<br>19:30 | Replace UPS battery pack<br>& test      | Multimeter / Self-<br>test | Self-test: PASSED (100%<br>Capacity)   | Jazmín<br>P.  |
| 4 | 19:30 –<br>20:15 | Install and configure<br>network switch | SSH Console /<br>Putty     | System ready - VLANs active            | Jazmín<br>P.  |

|   |               |                                    |                       |                                   |            |
|---|---------------|------------------------------------|-----------------------|-----------------------------------|------------|
| 5 | 20:15 – 20:45 | Cable Cat6 replacement & testing   | Fluke Cable Tester    | 8/8 pairs OK - Signal stable      | Jazmín P.  |
| 6 | 20:45 – 21:15 | Reconnect analysers & verify IPs   | Ping Test / Static IP | 4 packets transmitted, 0% loss    | Jazmín P.  |
| 7 | 21:15 – 21:45 | Network latency and log analysis   | Network Analyzer      | Speed test: 1 Gbps duplex OK      | Valeria C. |
| 8 | 21:45 – 22:00 | Sign handover report and close log | Digital Signature     | Maintenance log sealed and closed | Valeria C. |

## 9.1 Tasks not completed

Post-maintenance stress test on batch analyser #2 was postponed due to the unexpected power supply incident at 23:40. System was recovered and left operational with static IP, but final load test is pending for the next scheduled visit.

*La prueba de esfuerzo posterior al mantenimiento en el analizador de lotes #2 se pospuso debido al incidente imprevisto de energía a las 23:40. El sistema se recuperó y quedó operativo con IP estática, pero la prueba de carga final queda pendiente para la próxima visita programada.*

## 9.2 Before and after

| METRIC OR CONDITION      | BEFORE                                                  | AFTER                                                  | EVIDENCE |
|--------------------------|---------------------------------------------------------|--------------------------------------------------------|----------|
| UPS Battery Status       | Degraded battery (0 min backup time upon power failure) | New battery installed (100% capacity / 45 min runtime) | EV-01    |
| Analyser Network Latency | High packet loss & high latency (120 ms average)        | Stable connection without packet loss (<2 ms average)  | EV-02    |
| Switch Port Status       | Unmanaged switch / Collision errors on ports            | Managed switch / Configured VLANs / 0 errors           | EV-03    |
| Database Backup          | No recent backup available                              | Full database backup completed (pg_dump OK)            | EV-04    |

---